

WEEKLY PROGRESS REPORT

PHYSICAL % COMPLETE BY COST CODE

Project: 633 Third Avenue — 17th Floor Office Fit-Out

Report No. / Week Ending: PR-02 / 07-10-2026

Prepared By: Tom Brennan, Superintendent

Date: 07-13-2026

Cost Code	Description	% Complete	Basis / Notes
01 50 00	General Conditions	24%	Ongoing.
02 41 19	Selective Demolition	75%	Demo complete except MEP-coordinated areas.
09 29 00	Gypsum Board Assemblies	20%	Framing 17th fl; board hanging started east. Extra layout/shimming at out-of-plumb existing shafts.
09 51 00	Acoustical Ceilings	2%	Grid layout begun.
09 65 00	Resilient Flooring & Carpet	0%	Not started.
09 91 00	Painting	0%	Not started.
08 11 00	Doors, Frames & Hardware	0%	Hollow-metal frames delivered; not yet set.
23 05 00	HVAC	20%	Ductwork rough-in progressing.
26 05 00	Electrical	12%	Rough-in behind plan; still short a crew. Panel-location RFI pending.
22 11 00	Plumbing	17%	Rough-in progressing.
Overall % Complete (weighted)		16.7%	

Week 2 of 8 — internal progress estimate.