

WEEKLY PROGRESS REPORT

PHYSICAL % COMPLETE BY COST CODE

Project: 633 Third Avenue — 17th Floor Office Fit-Out

Report No. / Week Ending: PR-03 / 07-17-2026

Prepared By: Tom Brennan, Superintendent

Date: 07-17-2026

Cost Code	Description	% Complete	Basis / Notes
01 50 00	General Conditions	35%	Ongoing.
02 41 19	Selective Demolition	90%	Complete except minor patch areas.
09 29 00	Gypsum Board Assemblies	27%	Hanging east/central; taping started east. Ongoing rework at out-of-plumb existing walls and patching at MEP penetrations. Crew on overtime to hold schedule.
09 51 00	Acoustical Ceilings	5%	Grid layout ~5%.
09 65 00	Resilient Flooring & Carpet	0%	Not started.
09 91 00	Painting	0%	Not started.
08 11 00	Doors, Frames & Hardware	0%	Frames on site; setting to follow drywall.
23 05 00	HVAC	30%	Ductwork rough-in ~30%.
26 05 00	Electrical	15%	Still behind plan; rough-in is gating drywall close-up on east side. Added crew requested from sub.
22 11 00	Plumbing	25%	Rough-in ~25%.
Overall % Complete (weighted)		22.8%	

Week 3 of 8 — internal progress estimate.